

ID		Operation	Contractor	Time	Start	Finish	Jun	Qtr 3, 2022 Jul	Aug	Sep	Qtr 4, 2022 Oct	Nov	Dec
77		SUB (Tri-State) - Install Vertical Granite Curb (101+39 RT 38.5') - 302+85 RT 24.5')	T.S.C-1	1 day	Thu 9/8/22	Fri 9/9/22				T.S.C-1			
78		SIDEWALK - Grading East-Side of Winchester & Riverside Plaza (301+39 LT 30' - 109+50 RT 34.5')	B.U.R	2 days	Thu 9/8/22	Mon 9/12/22				B.U.R			
79		SUB (Tri-State) - Form & Place Sidewalk Concrete (302+85 RT 44.5' - 109+50 RT 36.2')	T.S.C-2	2 days	Mon 9/12/22	Wed 9/14/22				T.S.C-2			
80		Convert S.Winchester St. to "One-Lane, Each Direction" & Transition at (109+50) to Existing Lanes	B.U.R	3 days	Wed 9/14/22	Mon 9/19/22				B.U.R			
81		Temporary Striping for New Traffic Pattern	L&D	0.5 days	Mon 9/19/22	Mon 9/19/22				L&D			
82		DRAINAGE - Install CB#35 (101+50 LT 32.6') & 15" HDPE from C/L	B.U.R-1	1 day	Mon 9/19/22	Tue 9/20/22				B.U.R-1			
83		DEMO - Remove Existing CB#10476 (101+42 LT 33') & Flow Fill 15" RCP	B.U.R-2	0.5 days	Mon 9/19/22	Mon 9/19/22				B.U.R-2			
84		DRAIN DEMO - Remove Existing CB#10728 (104+18 RT 49.5') & Remaining 15" RCP	B.U.R-2	0.5 days	Tue 9/20/22	Tue 9/20/22				B.U.R-2			
85		DRAINAGE - Install 15" HDPE from C/L (Winchester) to CB#38 (102+50 LT 32.5') & Set CB#38	B.U.R-1	1 day	Tue 9/20/22	Wed 9/21/22				B.U.R-1			
86		DRAIN DEMO - Remove Existing CB#11410 (201+16 RT 42') & Install Spout to Flow-Fill 12" RCP	B.U.R-2	0.5 days	Tue 9/20/22	Tue 9/20/22				B.U.R-2			
87		DEMO - Remove Existing CB#12524 (107+30 LT 15.6') & 15" RCP	B.U.R-2	1 day	Wed 9/21/22	Wed 9/21/22				B.U.R-2			
88		DRAINAGE - Install 15" HDPE from C/L (Winchester) to CB#40 & Set CB#40 (104+27 LT 31.8')	B.U.R-1	1 day	Wed 9/21/22	Thu 9/22/22				B.U.R-1			
89		WATER - Complete Transfer of 6" D.I from C/L Road to Existing Service (101+23 LT 25') & Remove Valve	B.U.R-2	1 day	Thu 9/22/22	Thu 9/22/22				B.U.R-2			
90		DRAINAGE - Install 15" HDPE from CB#40 (104+27) to CB#5 (105+05 LT 55.3') & Set CB#5	B.U.R-1	1 day	Thu 9/22/22	Fri 9/23/22				B.U.R-1			
91		WATER - Complete Transfer 3/4" Poly from C/L Road to Existing Curb Stop (102+16 LT 43')	B.U.R-2	0.5 days	Fri 9/23/22	Fri 9/23/22				B.U.R-2			
92		DRAINAGE - Install 15" HDPE from CB#5 (105+05) to CB#9 (200+88 LT 39.9') & Set CB-#9	B.U.R-1	1 day	Fri 9/23/22	Mon 9/26/22				B.U.R-1			
93		WATER - Transfer 3/4" Poly (104+62 LT 67') to 12" D.I (104+91 LT 14')	B.U.R-2	1 day	Fri 9/23/22	Mon 9/26/22				B.U.R-2			
94		DRAINAGE - Install 18" HDPE from CB#13 to CB#7 & Set CB#7 (106+60 LT 42.4')	B.U.R-1	1 day	Mon 9/26/22	Tue 9/27/22				B.U.R-1			
95		WATER - Complete Transfer of 2" Poly from C/L Road (Winchester) to 12" D.I (107+55 RT 9.7')	B.U.R-2	1 day	Mon 9/26/22	Tue 9/27/22				B.U.R-2			
96		DRAINAGE - Install 18" HDPE from CB#7 (106+60) to CB#6 & Set CB#6 (200+90 RT 39.3')	B.U.R-1	1 day	Tue 9/27/22	Wed 9/28/22				B.U.R-1			
97		WATER DEMO - Prep. & Abandon Existing 8" C.I Water Main (100+20 LT 26.1' - 107+88 LT 29.0')	B.U.R-2	3 days	Tue 9/27/22	Fri 9/30/22				B.U.R-2			
98		SUB (N.E.S.S) - Install 3" PVC Conduit with Pull Boxes on each end (105+15 LT 67.5 - 105+83 LT 6.8')	N.E.S.S	1 day	Fri 9/30/22	Mon 10/3/22				N.E.S.S			
99		DRAINAGE - Install 12" HDPE from CB#6 (200+90) to MH#53 (201+33.6 RT 41') & Set MH#53	B.U.R-1	1 day	Wed 9/28/22	Thu 9/29/22				B.U.R-1			
100		DRAINAGE - Install 15" HDPE from C/L (Winchester) to CB#8 & Set CB#8 (107+25 LT 27.7')	B.U.R-1	1 day	Thu 9/29/22	Fri 9/30/22				B.U.R-1			
101		DRAINAGE - Install 15" HDPE from CB#17 (108+50 LT 4') to CB#16 (108+50 RT 31') Set CB#16	B.U.R-1	1 day	Fri 9/30/22	Mon 10/3/22				B.U.R-1			
102		SEWER - Remove Existing Clean-Outs (106+78 LT 16.8' & 108+13 RT 11') & Replace w/ 4 L.F 8" PVC	B.U.R-2	1 day	Fri 9/30/22	Mon 10/3/22				B.U.R-2			
103		DRAIN DEMO - Flow-Fill 15" RCP from CB#12206 (106+37 LT 8.3') to CB#11410 (201+16 RT 42')	B.U.R-2	0.5 days	Mon 10/3/22	Mon 10/3/22				B.U.R-2			
104		ROADWORK - Remove Curb & Box-Cut West-Side of Winchester (101+49 LT 37.2' - 103+75 LT 24')	B.U.R	2 days	Mon 10/3/22	Wed 10/5/22				B.U.R			
105		ROADWORK - Remove Curb & Box-Cut West-Side of Winchester (103+75 LT 24' - 203+20 LT 23.5')	B.U.R	2 days	Wed 10/5/22	Fri 10/7/22				B.U.R			
106		ROADWORK - Remove Curb & Box-Cut West-Side of S. Winchester (202+35 RT 23.5' - 109+60 LT 32.8')	B.U.R	2 days	Fri 10/7/22	Tue 10/11/22				B.U.R			
107		SUB (All-States) - Install Permanent Asphalt Binder on the West Side of Winchester St.	A.S.A	2 days	Tue 10/11/22	Thu 10/13/22				A.S.A			
108		ASPHALT - B.U.R Providing Aid with Permanent Binder Installation	B.U.R	2 days	Tue 10/11/22	Thu 10/13/22				B.U.R			
109		SUB (Tri-State) - Install Vertical Granite Curb (101+49 RT 35.2' - 103+75 RT 24')	T.S.C-1	1 day	Thu 10/13/22	Fri 10/14/22				T.S.C-1			
110		SIDEWALK - Grade West-Side of Winchester (101+49 LT 37.2' - 103+75 LT 24')	B.U.R-1	2 days	Fri 10/14/22	Tue 10/18/22				B.U.R-1			
111		SUB (Tri-State) - Form & Place Sidewalk Concrete (101+49 RT 35.2' - 103+75 RT 24')	T.S.C-2	1 day	Mon 10/17/22	Tue 10/18/22				T.S.C-2			
112		TURF ESTABLISHMENT - Grade & Loam Behind Sidewalk (101+49 RT 35.2' - 103+75 RT 24')	B.U.R-2	1 day	Tue 10/18/22	Wed 10/19/22				B.U.R-2			
113		SUB (Tri-State) - Install Vertical Granite Curb (103+75 RT 24' - 203+20 LT 23.5)	T.S.C-1	1 day	Fri 10/14/22	Mon 10/17/22				T.S.C-1			
114		SUB (Tri-State) - Install Vertical Granite Curb (203+20 LT 23.5 - 109+60 RT 32.8')	T.S.C-1	1 day	Mon 10/17/22	Tue 10/18/22				T.S.C-1			

Project: Keene - Phase #1 Sched
Date: Mon 5/2/22

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

</

ID		Operation	Contractor	Time	Start	Finish	Jun	Qtr 3, 2022 Jul	Aug	Sep	Qtr 4, 2022 Oct	Nov	Dec
115		SIDEWALK - Grade West-Side of Winchester & Key Road (103+75 LT 24' - 203+20 LT 23.5')	B.U.R-1	2 days	Tue 10/18/22	Thu 10/20/22							
116		SUB (Tri-State) - Form & Place Sidewalk Concrete (103+75 RT 24' - 203+20 LT 23.5)	T.S.C-2	2 days	Thu 10/20/22	Mon 10/24/22							
117		TURF ESTABLISHMENT - Grade & Loam Behind Sidewalk (103+75 RT 24' - 203+20 LT 23.5)	B.U.R-2	1 day	Mon 10/24/22	Tue 10/25/22							
118		SIDEWALK - Grade West-Side of Winchester & Key Road (202+35 RT 23.5' - 109+60 LT 32.8')	B.U.R-1	1 day	Thu 10/20/22	Fri 10/21/22							
119		SUB (Tri-State) - Form & Place Sidewalk Concrete (203+20 LT 23.5 - 109+60 RT 32.8')	T.S.C-2	2 days	Mon 10/24/22	Wed 10/26/22							
120		TURF ESTABLISHMENT - Grade & Loam Behind Sidewalk (203+20 LT 23.5 - 109+60 RT 32.8')	B.U.R-2	1 day	Wed 10/26/22	Thu 10/27/22							
121		Temporary Striping for New Traffic Pattern	L&D	0.5 days	Wed 10/26/22	Wed 10/26/22							
122		Prepare for Roadway, Staging, and adjacent areas for Winter Shut-Down	B.U.R	3 days	Thu 10/27/22	Tue 11/1/22							

Project: Keene - Phase #1 Sched
Date: Mon 5/2/22

Task

Split

Milestone

Summary









Project Summary

Inactive Task

Inactive Milestone

Inactive Summary









Manual Task

Duration-only

Manual Summary Rollup

Manual Summary









Start-only

Finish-only

External Tasks

External Milestone









Deadline

Progress

Manual Progress

Manual Progress

